

Final Interim Payment Certificate

Office Name : Narayanganj, (Division Office)
 Contract No : EE/18/NRD/2013-2014(OTM)
 Contract Name : 8-Lanning of at 7th K.M, 8th K.M & 9th K.M (p) of Jatrabari-Katchpur Road (Polder Road) for Widening Pavement at New 4 Lane under Narayanganj Road Division during the year 2013-2014 Ch. 6+000m to 8+200=2200m
 Budget Head : Development
 Project Name : 8-Laning of Jatrabari-Katchpur Road (Polder Road). (07315)
 Contractor Name : Kamal Associates
 Contract Value :
 Original Tk. : 305,165,185.89
 Revised Tk. : 320,854,131.51
 Start Date : 19 Jun, 2014
 Completion Date :
 Planned : 19 Jun, 2015
 Revised : 30 May, 2016
 Actual : 30/05/2016

Interim Payment Certificate No. : 8F
 Measurement upto : May 2015-16
 Date of Measurement : 30-May-2016
 Authorised Date : 28/06/2016
 Measurement Book Reference : Record M.B. No.A-4152 Page No. 37-50 M.B.No. A-(Bill M.B No. A-4091 Page No. 62-77

Division 3 - Pavement Works

Item Code	Item Description	Unit	Contract Qty	Unit Rate	Qty Done upto Prev. Measure	Qty Done upto 30/05/2016	Value of Work Done
03/01/01	Scarify, Mix and Recompact Existing Pavement and/or Shoulder	sq. metre	2,019.2500	39.00		2,019.2500	78,750.75
03/02/01	Sub-Base	cu metre	12,838.7600	3,800.00	12,462.0000	12,838.7580	48,787,280.40
03/03/01	Aggregate Base Type I	cu metre	7,752.6800	6,500.00	5,697.3700	7,752.6800	50,392,420.00
03/03/02	Aggregate Base Type II	cu metre	10,048.8400	4,850.00	9,300.0000	10,048.8400	48,727,106.00
03/05/01a	Bituminous Prime Coat (Plant Placed)	sq. metre	32,916.1400	100.00	22,350.0000	32,916.1400	3,291,614.00
03/07/01a	Bituminous Tack Coat (Plant Work)	sq. metre	61,672.2800	27.00		61,672.2800	1,665,151.56
03/10/01	Dense Bituminous Surfacing-Base Course (Plant Method)	cu metre	2,724.2000	18,750.00	1,564.5000	2,724.2000	51,078,750.00
03/10/02	Dense Bituminous Surfacing - Wearing Course (Plant Method)	cu metre	2,033.4200	20,250.00	1,117.5000	2,033.4200	41,176,755.00
03/13/01	Brick on End Edging	Lin. Metre	284.0000	88.00		284.0000	24,992.00
Total Division 3 - Pavement Works Carried to Summary							243,222,819.74

অনুলেখাট অটক আছে।

(মুহাঃ আলিউল হোসেন)
 নিবাহী প্রকৌশলী, সওজ
 সড়ক বিভাগ, নারায়ণগঞ্জ

Signed
 AAM

কাজী আব্দুল আল-মামুন
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 নারায়ণগঞ্জ