



Government of the People's Republic of Bangladesh
Office of the Executive Engineer, RHD
Road Division, Sherpur
Phone: 0931-61821

Memo No. **5-13/1087**

Date **13.08.2018**

This is to certify that M/S Pansha Trade System Ltd., address: Sabbir Tower (3rd floor), 3/4-A, Purana Palton, Dhaka-1000 has been completed the under mentioned work satisfactorily under Road Division, Sherpur.

- | | |
|-----------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 01. Name of the work with location | Construction of Flexible Pavement, 12.00m RCC Box Culvert, Protective Work, Sign, Signal, Road Marking, Concrete post etc. of Nakla-Nalitabari-Nakugon Lantport Road(N-402) |
| 02. Contract Number | DKZ/38/2010-2011/R-04 |
| 03. Name of Contractor | M/S Pansha Trade System Ltd. |
| 04. Date of Commencement of the work | 25 January 2012 |
| 05. Contract Price | Tk 499,376,766.55 (Taka forty-nine crore ninety-three lac seventy-six thousand seven hundred sixty-six taka and fifty-five paise only) |
| 06. Planned Completion Date (including approved time extension) | 30 March 2017 |
| 07. Value of Work done | Tk 402,374,076.68 (Taka forty crore twenty-three lac seventy-four thousand seventy-six taka and sixty-eight paise only) |
| 08. Actual Completion Date | 30 March 2017 |
| 09. Remarks about quality of work | |

Major Items	Quantity
01. Earth works	275,208.70 cum
02. Improved Sub-grade	24,117.45 cum
03. Sub-base	16,078.30 cum
04. Aggregate base type-I	12,058.7250 cum
05. Aggregate base type-II	12,058.7250 cum
06. DBS-Base course	5,883.6430 cum
07. DBS Wearing course	2,881.8750 cum
08. RCC Box Culvert	12 m (3 nos)
09. Concrete Slope Protection (With Geotextile filter fabric)	1000.00 Sqm
10. RCC Palisading	150.00 lin m
11. U-Drain	150.00 lin m
12. Saucer Drain	200.00 lin m

Comments on Performance

Satisfactory

(Supra check) **30.06.2017**
ID No. 001031
Executive Engineer, RHD
Road Division, Sherpur

Memo No. **5-13/1087/102**

Date **13.08.17**

Copy to

01. M/S Pansha Trade System Ltd. address: Sabbir Tower (3rd floor), 3/4-A, Purana Palton, Dhaka-1000
02. Office Copy

(Supra check) **30.06.2017**
ID No. 001031
Executive Engineer, RHD
Road Division, Sherpur

কর্ম সম্পন্ন হইয়াছে এবং সন্তোষজনক
হিসাবে প্রমাণিত হইয়াছে।
স্বাক্ষর/স্বাক্ষর

(আইসিআই আইসিআই)
পরিচিতি নং-৬০১৯৪৪
নিবাসী প্রকৌশলী, সড়ক
বিভাগ, শেরপুর।

Signed
AAM

কাজী আব্দুল আল-মামুন
সিনিয়র প্রকৌশলী
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

Final Interim Payment Certificate


Office Name : Sherpur, (Division Office)
 Contract No : DKZ/38/2010-2011/R-04.
 Contract Name : Construction of Flexible Pavement, 12.00m RCC Box Culvert, Protective work, Sign, Signal, Road Marking Concrete post etc of Nakla-Nalitabari-Nakugaon Landport Road (N-402)
 Budget Head : Development
 Project Name : Nakla-Nalitabari-Nakugaon Land Port Road. (07306-80953)
 Contractor Name : Parisha Trade System Ltd.
Contract Value
 Original Tk : 499,376,766.55
 Revised Tk :
 Start Date : 29 Jan, 2012
Completion Date
 Planned : 28 Jan, 2014
 Revised : 30 Mar, 2017
 Actual : 30/03/2017

Interim Payment Certificate No. : 17F
 Measurement upto : March 2016-17
 Date of Measurement : 30-Mar-2017
 Authorised Date : 21/06/2017
 Measurement Book Reference : M.B. No.329/Sher , 330/Sher & 331/Sher
 Page No.

Division 3 - Pavement Works

Item Code	Item Description	Unit	Contract Qty	Unit Rate	Qty Done upto Prev. Measure	Qty Done upto 30/03/2017	Value of Work Done
03/02/01	Sub-Base	cu metre	20,691.0000	3,800.00	15,862.0000	16,078.3000	61,097,540.00
03/03/01	Aggregate Base Type I	cu metre	15,518.2500	5,200.00	11,896.5000	12,058.7250	62,705,370.00
03/03/02	Aggregate Base Type II	cu metre	15,518.2500	4,000.00	11,896.5000	12,058.7250	48,234,900.00
03/06/01a	Bituminous Prime Coat (Plant Placed)	sq. metre	88,065.0000	100.00	79,310.0000	81,194.9000	8,119,490.00
03/06/01b	Bituminous Prime Coat (hand placed)	sq. metre	15,390.0000	98.00			
03/10/01b	Dense Bituminous Surfacing-Base Course (Plant Method) (Bitumen Grade 60/70)	cu metre	6,164.5500	14,755.00	5,551.7000	5,683.6430	83,862,152.47
03/10/02b	Dense Bituminous Surfacing - Wearing Course (Plant Method) (Bitumen Grade 60/70)	cu metre	4,403.2500	15,500.00	2,810.5000	2,881.6750	44,665,962.50
03/13/01	Brick on End Edging	Lin. Metre	17,100.0000	122.00	15,400.0000	15,610.0000	1,904,420.00
03/13/02	Single Layer Brick Flat Soling i/c 75mm thick compacted sand cushion	sq. metre	990.0000	420.00	990.0000	990.0000	415,800.00
03/13/03	Herring Bond Brick Pavement i/c 12mm sand cushion	sq. metre	990.0000	420.00	990.0000	990.0000	415,800.00

Total Division 3 - Pavement Works Carried to Summary

Signed

 কাজী আব্দুল্লাহ আল-মামুন
 প্রোগ্রামার
 সড়ক পরিবহন ও মরসিলা বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সরকার