



Office of the Project Director  
Purbachal New Town Project  
RAJUK, Dhaka-1000

Date: 25/07/2017

Office Memo No: PD/Purbachal/RAJUK/13147/541 shu.

Work Completion Certificate

01	Procuring Entity Details	Ministry of Housing and Public Works
	(a) Division	Rajdhani Umayan Karipakkha (RAJUK)
	(b) Circle/Directorate	Purbachal New Town Project
	(c) Zone/Region	N/A
	(d) Others (specify)	
02	Name of Works	Construction of Purbachal Link Road (Rest work from Kanchan Bridge to Balu Bridge (Chainage 0+000 km to 06+380 km) Package # 01, Lot-01
03	Contract No	623/2014
04	Contractor's Legal Title	ARK-KRPL JV (JV Percentage ARK 51%, RRPL 49%)
05	Contractor's Contact Details	House-307, Road-21, New DOHS, Mohakhuli Dhaka-1206
06	Contractor's Trade	23/1, Dated: 30/06/2014
07	License/Enlistment/Registration Details	PD-Purbachal/RAJUK/623/2014 (Part-01)/884, Dated: 10/12/2014
08	Reference to NOA with date	TK. 126,10,84,811.03
09	Original Contract Price as is NOA	Works to be done as per proposed variation (whose value TK. 154.00
09	Variation Price as Executed	(Taka one hundred fifty four) crore as per submission of contractor
10	Original Contractor Period	
	(a) Date of Commencement	25/01/2015
	(b) Date Completion	24/07/2016
11	Actual Implementation Period	
	(a) Date of Actual Commencement	25/01/2015
	(b) Date of Actual Completion	Extended up to December, 2016
12	Days/Months Contract Period Extended	136 (One hundred thirty six) days
13	Amount of Bonus for Early Completion	N/A
14	Amount of LD for Delayed Completion	N/A
15	Physical Progress (in terms of % per tender value)	100% As per tender Amount
16	Financial Progress in Amount (in terms of payment)	TK. 123,41,43,431.74 (One hundred twenty three crore forty one lac forty three thousand four hundred thirty one & paiza Seventy four) only paid to the contractor as per previous bill. Final bill not yet paid to the contractor due to variation approval which is in under process. Actually the value of executed work will be TK. 136.00 (Taka one hundred forty Six) crore only.
17	Special Note (if any)	They have arrange sufficient equipment to complete the works in due time The party financially solvent.

Details of work :

1	Earth work	Quantity = 6,49,296.7 cum Amount = Tk. 8,91,11,207.92
2	Sub-Base	Quantity = 28,562.2 cum Amount = Tk. 10,85,36,356.20
3	Base Course Type-I	Quantity = 45,315.15 cum Amount = Tk. 23,66,40,102.49
4	Dense Bituminous surfacing Base Course (Plant Method)	Quantity = 24,840.35 cum Amount = Tk. 3,57,50,1047.53
5	DBS-Wearing course (Plant Method)	Quantity = 9492.83 cum Amount = Tk. 14,23,92,517.07
6	RCC Work (Drain, Retaining Wall & RCC Road, Median etc)	v. Soling = 41,448.92sqm vi. C.Class10 = 2,429.63cum vii. C.Class-30 = 244.53cum viii. C.Class-25 = 8,600.99cum ix. Re-Bar = 741.67 Ton Amount = Tk. 178,255,788.00
	i. Drain = 12.23km ii. RCC Road = 205m iii. Retaining Wall = 412m iv. RCC Media = 521m	
7	River slope and road side protection (bridge by CC block (class 20)	Quantity = 42,296.63 cum Amount = Tk. 48,503,907.02

Certificate that the works under the Contractor has been executed in all respects in strict compliance with the provision of the Contract including all plans, designs, drawings, specification and all modifications thereof as per direction and satisfaction of the Project Manager/Engineer-in Charge/Others. All defects in workmanship and materials reported during construction have been duly corrected.

অসহকারী প্রকল্প পরিচালক  
২৫-৭-১৭

মোঃ নূর হোসেন  
পূর্ববঙ্গ প্রকল্প পরিচালক  
২৫-৭-১৭

২৫/৭/১৭  
(Md. Abdul Awal)  
Project Director  
Purbachal New Town Project.

Signed  
AAH

কাজী আব্দুল আল-মামুন  
প্রকল্প পরিচালক ও মহাপ্রকল্প পরিচালক  
পূর্ববঙ্গ প্রকল্প পরিচালক  
পূর্ববঙ্গ প্রকল্প পরিচালক