



Completion Certificate

*verified with office
record and found
correct.*

20/2/17

Name of RHD Office : Chittagong, (Division Office)

Name of Contractor : M/S. Yakub & M.A.C JV.

Name of Contract : Widening with divider of Chittagong-Rangamati National Highway (N-106) Chittagong (Oxygen Moor)-Hathazari Portion under Chittagong Road Division, Chittagong during the year 2013-2014.

Contract Number : CZ-01/2013-2014 (Package No: CZ-01/Chittagong/2013-2014)

Name of Project : Widening (including Divider) of Chittagong-Rangamati National Highway Chittagong (Oxygen Moor)-Hathazari Portion (07235)

Budget Head : Development

Value of Contract : Tk.239,902,769.38(twenty-three crore ninety-nine lac two thousand seven hundred sixty-nine taka and thirty-eight paisa only)

Value of Work Done : TK. 235,150,980.19 (twenty-three crore fifty-one lac fifty thousand nine hundred eighty taka and nineteen paisa only)

Commencement Date : 12 August 2014

Planned Completion Date : 30 May 2017

Actual Completion Date : 29 May 2017

Certified that the Contractor has completed execution of the works of the contract as mentioned in this Certificate, based on the final measurement recorded in CMS on 29 May, 2017.

Signature of Engineer :

Name of Engineer :

Designation of Engineer :

Date of Signature :

Seal of the Office :

20/2/17

20/2/17

20/2/17

Zulfikar Ahmed
ID No. 602218
Executive Engineer, RHD (C.O.)
Division, Chittagong

Executive Engineer, RHD
Division, Chittagong

Signature of Contractor :

Signature
A.A.A.



Interim Payment Certificate

Division : Chittagong, (Division Office)
 Package No : CZ-01/2013-2014 (Package No: CZ-01/Chittagong/2013-2014)
 Name : Widening with divider of Chittagong-Rangamati National Highway (N-106) Chittagong (Oxygen Moor) Hathazari Portion under Chittagong Road Division, Chittagong during the year 2013-2014.
 Head : Development
 Name : Widening (including Divider) of Chittagong-Rangamati National Highway Chittagong (Oxygen Moor)-Hathazari Portion (07235)
 Name : M/S. Yakub & M.A.C JV.

Original Tk. : 228,869,490.82
 Revised Tk. : 239,902,769.38

Date : 12 Aug, 2014

Date :
 Planned : 07 Aug, 2015
 Revised : 30 May, 2017
 Actual : 29/05/2017

Interim Payment Certificate No. : 12F
 Measurement upto : May 2016-17
 Date of Measurement : 29-May-2017
 Authorised Date : 20/06/2017
 Measurement Book Reference : M.B. No: 6609, Page-1 to 52, M.B. No: 6444, P-94 to 200, M.B. No: 6445, P-64 to 190, M.B. No: 6292, P-58 to 200, M.B. No: 6489, P-27 to 200, M.B. No: 6454, P-84 to 103, M.B. No: 6443, P- 74 to 188

verified with old office record ok

21/2/17

Part 3 - Pavement Works

Item Description	Unit	Contract Qty	Unit Rate	Qty Done upto Prev. Measure	Qty Done upto 29/05/2017	Value of Work Done
Scarify, Mix and Recompact Existing Pavement and/or Shoulder	sq. metre	7,855.8000	39.00	7,855.4500	7,855.4500	306,362.55
Sub-Base	cu metre	3,835.1440	4,500.00	3,776.0400	3,834.5400	17,255,430.00
Aggregate Base Type I	cu metre	5,587.5440	7,000.00	5,553.0300	5,587.1600	39,110,120.00
Aggregate Base Type II	cu metre	3,643.0900	6,000.00	3,593.8450	3,642.5950	21,855,570.00
Bituminous Prime Coat (Plant Placed)	sq. metre	43,823.8300	90.00	39,595.9800	43,822.2300	3,944,000.70
Bituminous Tack Coat (Plant Work)	sq. metre	17,353.2000	27.00	16,986.4500	17,353.2000	468,536.40
Dense Bituminous Surfacing-Base Course (Plant Method)	cu metre	3,354.5140	9,500.00	2,929.5200	3,278.8200	31,148,790.00
Dense Bituminous Surfacing - Wearing Course (Plant Method)	cu metre	2,717.9550	12,400.00	2,142.1500	2,717.0300	33,691,172.00
Brick on End Edging	Lin. Metre	7,700.0000	88.00	7,700.0000	7,700.0000	677,600.00
Single Layer Brick Flat Soling i/c 75mm thick compacted sand cushion	sq. metre	825.0000	411.00	330.0000	330.0000	135,630.00
Herring Bond Brick Pavement i/c 12mm sand cushion	sq. metre	825.0000	546.00	330.0000	330.0000	180,180.00
Scarify, Mix and Recompact existing pavement and or shoulder.	Cum.	3,186.8000	38.00	3,186.8000	3,186.8000	121,098.40
Bituminous Tack Coat (Plant Work).	Sqm.	5,857.1400	26.00	5,579.4500	5,556.1500	152,259.90

Division 3 - Pavement Works Carried to Summary

20/06/2017

2020192303/COM-1/CHITTADIVISION/kalam/92

Signed
AAH