



Completion Certificate

Name of RHD Office : Naogaon, (Division Office)

Name of Contractor : Jamil Iqbal (JV)

Name of Contract : Widening of Pavement by providing ISG, Sub-Base, Aggregate Base Type-I & DBS-Wearing Course at 2nd(p), 3rd, 4th, 5th(p), 6th, 7th(p), 17th(p) to 33rd(p) km. of Naogaon-Badalgachi-Patnitala Road under Road Division, Naogaon during the year 2014-2015.

Contract Number : e-GP/RAZ/ADP/07/2014-2015

Name of Project : Improvement of Naogan-Badalgachi-Potnitola Road & Construction of Mohadebpur Badalgachi Bridge. (0161-80993)

Budget Head : Development

Value of Contract : Tk.203,907,625.66(twenty crore thirty-nine lac seven thousand six hundred twenty-five taka and sixty-six paisa only)

Value of Work Done : TK. 203,333,778.73 (twenty crore thirty-three lac thirty-three thousand seven hundred seventy-eight taka and seventy-three paisa only)

Commencement Date : 08 July 2015

Planned Completion Date : 27 May 2016

Actual Completion Date : 24 May 2016

Signature of Engineer :

Name of Engineer :

Designation of Engineer :

Date of Signature :

Seal of the Office :

(Mohammad Hossain Haq)
Executive Engineer (C.C) RHD
Road Division Naogaon

মোঃ মনিরুজ্জামান
০০০৮
জগদ্বন্দ্বক প্রকৌশলী পদক ০১ দায়
রাজশাহী পড়ক সাকেন, রাজশাহী।

Memo No: 1881 Date: 27.6.16

Signature of Contractor :

(মোঃ আবু হুসেইন)
অতিরিক্ত প্রধান প্রকৌশলী, সড়ক (কঃঃ)
রাজশাহী জোন, রাজশাহী

Signed
AAM

কাজী আবদুল আল-মামুন
সড়ক পরিবহন ও মহাসড়ক বিভাগ
পল্লব পরিদপন ও সেতু অঞ্চলে
প্রকৌশলী বাংলাদেশ সরকার

Work Certificate

- আবদুল হক
- ০৫/২০/১৫/১৫
01. Name of RHD Office : Road Division, Naogaon.
02. Name of Contractor : Jamil Iqbal (JV)
03. Name of Contract : Widening of Pavement by providing ISG, Sub-Base, Aggregate Base Type-I & DBS-Wearing Course at 2nd(p), 3rd, 4th, 5th(p), 6th, 7th(p), 17th(p) to 33rd(p) km. of Naogaon-Badalgachi-Patnitala Road under Road Division, Naogaon during the year 2014-2015.
04. Contract Number : e-GP/RAZ/ADP/07/2014-2015
05. Quantity of Work Done :-
(a) Sub-Base : 9351.000 Cum. ✓
(b) Aggregate Base Type I : 9350.940 Cum. ✓
(c) Dense Bituminous Surfacing Wearing Course (Plant Method) : 6838.683 Cum. ✓
(d) RCC U-Drain & Slab for U-Drain : 390.00 LM.
(e) RCC Palisiding : 850.00 Lin Metre
06. Value of Contract : Tk. 20,39,07,625.66
07. Value of work done : Tk. 20,33,33,778.73
08. Commencement date : 08/07/2015
09. Planned Completion date : 27/05/2016
10. Actual Completion date : 24/05/2016

(Mohammad Hamidul Haq)
ID No. 601970
Executive Engineer (CC), RHD
Road Division, Naogaon.

আবদুল হক
২৭/৫/১৫
(মোঃ মনিরুজ্জামান)
পরিচিতি নং-০০০৮২২
জাতীয়তাবাদ প্রকৌশলী সওজ (চঃ দাঃ)
রাজশাহী সড়ক সার্কেল, রাজশাহী।

আবদুল হক
২৭-৫-১৫
আবদুল হক জাহাঙ্গীর আলম খান
সহকারী প্রকৌশলী, সওজ
রাজশাহী জোন, রাজশাহী

২৭/৫/১৫
(Md. Abu Rawshan)
Additional Chief Engineer, RHD (C.C.)
Rajshahi Zone, Rajshahi

Signed
AAB

কাজী আবদুল আল-মামুন
মোঃ মামুন
সড়ক পরিবহন ও মরসীমিক বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

Final Interim Payment Certificate

Office Name : Naogaon, (Division Office)
 Contract No : e-GP/RAZ/ADP/07/2014-2015
 Contract Name : Widening of Pavement by providing ISG, Sub-Base, Aggregate Base Type-I & DBS-Wearing Course at 2nd(p), 3rd, 4th, 5th(p), 6th, 7th(p), 17th(p) to 33rd(p) km. of Naogaon-Badalgachi-Patnitala Road under Road Division, Naogaon during the year 2014-2015.
 Budget Head : Development
 Project Name : Improvement of Naogan-Badalgachi-Potnitola Road & Construction of Mohadebpur Badalgachi Bridge. (0161 -80993)
 Contractor Name : Jamil Iqbal (JV)
 Contract Value
 Original Tk. : 203,907,625.66
 Revised Tk. :

Start Date : 08 Jul, 2015

Completion Date

Planned : 07 Apr, 2016
 Revised : 27 May, 2016
 Actual : 24/05/2016

Interim Payment Certificate No. : 6F
 Measurement upto : May 2015-16
 Date of Measurement : 24-May-2016
 Authorised Date : 22/06/2016
 Measurement Book Reference : MB No. 1919, 1920, 1921, 1922

Division 2 - Earthworks

Item Code	Item Description	Unit	Contract Qty	Unit Rate	Qty Done upto Prev. Measure	Qty Done upto 24/05/2016	Value of Work Done
02/02/02	Roadway Excavation in Suitable Material	cu metre	32,728.5000	93.78	32,728.5000	32,728.5000	3,069,278.73
02/02/03	Roadway Excavation in Existing Pavement (not reinforced concrete)	cu metre	1,090.2570	145.85	1,090.1250	1,090.1250	158,994.73
02/06/02	Embankment fill from borrow pit in contractor's Arranged land	cu metre	24,784.5500	179.26		24,702.0500	4,428,089.48
02/07/01	Preparation of Subgrade 300 mm Depth	sq. metre	46,755.0000	37.36	46,755.0000	46,755.0000	1,746,766.80
02/08/01	Improved Subgrade	cu metre	14,026.5000	536.60	14,026.5000	14,026.5000	7,526,619.90

Sub-DIVISION 2 - Earthwork Carried to Summary

10,929,749.64

Division 3 - Pavement Works

Item Code	Item Description	Unit	Contract Qty	Unit Rate	Qty Done upto Prev. Measure	Qty Done upto 24/05/2016	Value of Work Done
03/01/02	Repair of Potholes on the Existing Pavement	cu metre	62.9370	13,314.37	62.9200	62.9200	837,740.16
03/02/01	Sub-Base	cu metre	9,351.0000	2,744.16	9,351.0000	9,351.0000	25,660,640.16
03/03/01	Aggregate Base Type I	cu metre	9,351.0000	3,412.83	9,350.9400	9,350.9400	31,913,168.56
03/06/01b	Bituminous Prime Coat (hand placed)	sq. metre	46,755.0000	109.24	46,710.0000	46,710.0000	5,102,600.40
03/07/01a	Bituminous Tack Coat (Plant Work)	sq. metre	66,607.5000	29.06	66,607.4300	66,607.4300	1,935,611.92
03/10/02c	DBS - Wearing Course 60mm thick (Av.)	cu metre	6,838.7230	15,444.39	6,838.6830	6,838.6830	
03/13/01	Brick on End Edging	Lin. Metre	51,950.0000	62.07	51,950.0000	51,950.0000	

Sub-DIVISION 3 - Pavement Work Carried to Summary

Printed on : 22/06/2016

Ref. 2016062222649/NAODIVISION/NAODIVISION/naoor/110

Signed
 AAM
 কাজী আব্দুল্লাহ আল-মামুন
 চেয়ারম্যান
 সড়ক পরিবহন ও মরসীম বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়
 বাংলাদেশ সরকার