

AS
EXP

154367

Memo No: 1417

Date: 19-07-2017

COMPLETION CERTIFICATE

Name of RHD Office : Nawabgonj (Division Office)
Name of Contractor : RBL - AS - JV
Name of Contract : Earth work for Widening/Reinforcing of Embankment, Strengthening, Surfacing, Construction of Hard shoulder and installation of Sign, Signal, Guide post and KM Post of Godagari - Amnura - Nachole - Parbotipur Adda Road (WD-01).
Contract Number : e-OP/RJZ/ADP/05/2015-2016
Name of Project : Development of Godagari-Amnura-Nachole-Parbotipur Adda Road (Z-6813)
Budget Head : Development
Value of Contract : Tk. 16,84,86,187.20 (Sixteen crore sixty four lac eighty six thousand one hundred sixty seven taka and twenty paiza only)
Value of Work Done : Tk. 16,61,86,187.20 (Sixteen crore sixty one lac seventy seven thousand two hundred sixty four taka and forty-six paiza only)
Commencement Date : 18 January 2016
Planned Completion Date : 18 January 2017
Actual Completion Date : 11 January 2017

Major Item of the Works:

1. Roadway Excavation in Unsuitable Material	: 702.00 cum
2. Roadway Excavation in Existing Pavement (not reinforced concrete)	: 488.766 cum
3. Excavation and Backfill for Structures	: 67.74 cum
4. Sand Backfill for Structures	: 16.637 cum
5. Embankment fill from borrow pit in contractor's Arranged land	: 17034.886 cum
6. Improved Subgrade	: 702.00 cum
7. Scarify, Mix and Recompact Existing Pavement and/or Shoulder	: 73909.00 sqm
8. Sub-Base	: 23.27 cum
9. Aggregate Base Type-I	: 18629.526 cum
10. Aggregate Base Type-II	: 409.50 cum
11. Bituminous Prime Coat (Plant Placed)	: 76436.00 sqm
12. DBS-Wearing Course 40 mm thick (Av.)	: 93.80 cum
13. DBS-Wearing Course 50 mm thick (Av.)	: 3704.60 cum
14. Brick on End Edging	: 26876.50 Lin. meter
15. Single Layer Brick Flat Soling	: 25.46 sqm
16. Concrete Class as Detailed on Drawings (Class-10)	: 2.58 cum
17. Concrete Class-20 (Foundation)	: 7.759 cum
18. Concrete class-20 (Vertical member col. pier, abutment/wing wall, culvert etc.)	: 7.174 cum
19. Concrete class-20 (Deck slab, side walk, wheel guard, curb etc)	: 4.745 cum
20. High Yield Reinforcement Bars	: 1.89 Tonne
21. Road Marking-Thermoplastic material (Indicate if screed or spray application)	: 538.88 sqm
22. Traffic Signs	: 12.00 Numbers
23. Sign Post	: 12.00 Numbers
24. Concrete Guide post (1.8 m long, 200 mm dia)	: 30.00 Numbers
25. Concrete Kilometer Post (As per drawing)	: 15.00 Number

Certified that the Contractor has completed execution of the works of the contract as mentioned in this Certificate, based on the final measurement recorded in CMS on 11 January, 2017.

(Signature)
Executive Engineer (C.C.), RHD
Road Division, Nawabgonj.

E:\Hd\Doc\Documents\Documents\Documents\Documents\Road Division\From D to E\My documents\For Completion Certificate.docx

যাচাই করিয়া সঠিক পাওয়া গেল

(Signature)
পরিচিতি
নিরাশী-ধরো
সড়ক বি

Signed
AAM