

Government of the People's Republic of Bangladesh
Office of the Superintending Engineer, RHD,
Road Circle, Patuakhali.
Phone: 0441-64457, Fax : 0441-65114
e-mail: sepat@rhd.gov.bd

Office Memo No. : 367

Date : 20.8.2016

COMPLETION CERTIFICATE

01	Procuring Entity Details	
	(a) Division	: Patuakhali Road Division
	(b) Circle / Directorate	: Patuakhali Road Circle
	(c) Zone / Region	: Barisal Zone, Barisal
	(d) Others (specify)	: NA
02	Name of the Work	: Construction of 891.76m (10x42.68m+9x48.80m) Long P.C Girder Bridge Sheikh Kamal Setu (Khepupara Bridge) at 49 th km of Patuakhali - Kuakata Road under Patuakhali Road Division, Patuakhali during the year 2009-2010.
03	Contract No.	: 12/PRC/2010-2011
04	Contractor's Legal Title	: RBL - MBEL JV
05	Contractor's Contact Details	: N/A
06	Contractor's Trade License / Enlistment / Registration Details	: RHD Enlistment
07	Reference of NOA with Date	: No. 811 date 21.04.2011
08	Original Contract Price as in NOA	: BDT 65,01,82,546.00
09	Final Contract Price as Executed	: BDT 65,01,82,456.00
10	Original Contract Period	: 30 months
	(a) Date of Commencement	: 12-06-2011
	(b) Date of Completion	: 11-12-2013
11	Actual Implementation Period	:
	(a) Date of Actual Commencement	: 12-06-2011
	(b) Date of Actual Completion	: 20-08-2015
12	Days / Months Contract Period Extended	: 689 Days
13	Amount of Bonus for Early Completion	: N/A
14	Amount of LD for Delayed Completion	: N/A
15	Physical Progress in Percent	: 100%
16	Financial Progress in Amount (in terms of payment)	: BDT 65,01,82,456.00
17	Special Note (if any)	: To the best of my knowledge M. M. Builder & Engineers Ltd. solely have executed the work and they have Financed completely for this project with their own credential limit. In such case, as per clause (2) of the circular no. IMED /CPTU/Nitinirdharon/262/2011-1192 dated: 26.07.2015, the construction firm MBEL deserves the full specific experience of the work. The construction firm (MBEL) was found technically sound and engaged qualified Engineers/Personnel for execution of the work.

Certified that the works under the contract has been executed and completed in all respects in strict compliance with the provisions of the contract including all plans, designs, drawings specifications and all modifications thereof as per direction and satisfaction of the Project Manager / Engineer-in-Charge. All defects in workmanship and materials reported during construction have been duly corrected.

**ATTESTED**

Md Akkas Ali Howlader
Assistant Engineer, RHD
Procurement Circle, Sarak Bhaban
Tajgaon Dhaka

(Md. Shoukat Ali)
ID No. 005058

Superintending Engineer (c.c.), RHD
Patuakhali Road Circle
Patuakhali.

20.6.2016

সাক্ষরিত ও সত্যিকার কার্য - নিশ্চিত।

(সুশীল কুমার সাহা)

পরিচিতি নং-০০৫৪০৫

তত্ত্বাবধায়ক প্রকৌশলী (চ. দা.), সওজ
পটুকা সার্কেল, পটুয়াখালী।

Signed
AAM

কাজী আবদুল আল-মামুন
প্রকৌশলী
পটুকা সার্কেল ও সওজ বিভাগ
পটুকা সার্কেল ও সওজ মহলায়
পটুয়াখালী বাংলাদেশ সরকার