









# Completion Certificate

**Name of RHD Office** : Nawabganj, (Division Office)  
**Name of Contractor** : MAE-ZE(JV)  
**Name of Contract** : Widening and Strengthening (3.70+2 x 0.90 m),  
 Strengthening (5.50 m) Surfacing (DBS & WC) (5.50 m),  
 protective work (RCC Retaining wall), Sign, Signal, Km  
 Post & Road Marking at Ch. 93+056 to 100+456 Km of  
 Patnitola-Shapahar- Rohonpur Road.  
**Contract Number** : e-GP/RJZ/ADP/07/2013-2014  
**Name of Project** : Construction of Potnitola-Sapahar-Rahanpur Road  
 (Nawabgonj Division). (0164 -89000)  
**Budget Head** : Development  
**Value of Contract** : Tk.114,855,811.00(eleven crore forty-eight lac fifty-five  
 thousand eight hundred eleven taka only)  
**Value of Work Done** : TK. 114,738,888.38 (eleven crore forty-seven lac thirty-eight  
 thousand eight hundred eighty-eight taka only)  
**Commencement Date** : 21 May 2014  
**Planned Completion Date** : 23 December 2014  
**Actual Completion Date** : 23 December 2014

Certified that the Contractor has completed execution of the works of the contract as mentioned in this Certificate, based on the final measurement recorded in CMS on 23 December, 2014.

**Signature of Engineer** :   
**Name of Engineer** :   
**Designation of Engineer** :   
**Date of Signature** :   
**Seal of the Office** :   
**Signature of Contractor** : 

Memo No: 1003 Dated: 30-12-14  
 (মোঃ আবদুসসাদ)  
 অতিরিক্ত প্রধান প্রকৌশল  
 (চলতি দায়িত্ব)  
 রাজশাহী জোন, ৪

Signed  
 A.A.H.  
 কাজী আবদুল্লাহ আল-মামুন  
 প্রকৌশল  
 সড়ক পরিবহন ও যান্ত্রিক বিভাগ  
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়  
 বাংলাদেশ সরকার





# ABSTRACT


Abstract for Widening and Strengthening (3.70 + 2 x 0.90m), Strengthening (5.50 m), Surfacing (DBS& WC) (5.50 m), Protective work (RCC Retaining wall), Sign, Signal, Km Post & Road Marking at Ch. 93+056 to 100+456 Km of Patnitola-Shapahar - Rohonpur Road ,


Contract No. e-GP/RJZ/ADP/07/2013-2014

Item Code	Name of Item	Unit	Rate	Previous		Present IPC		Total		Remarks
				Qty.	Amount	Qty.	Amount	Qty.	Amount	
01.02.04	Provision, Maintenance and Removal of Sign Board	Lump Sum	8000.00		0.00	1.000	8000.00	1.000	8000.00	
01.03.01	Provide and Remove Site Laboratory & Equipment	Lump Sum	200000.00		0.00	1.000	200000.00	1.000	200000.00	
01.03.02	Maintain Site Laboratory	month	5000.00		0.00	4.000	20000.00	4.000	20000.00	
02.02.02	Roadway Excavation in Suitable Soil.	cum	100.00	6542.740	654274.00		0.00	6542.740	654274.00	
02.02.03	Roadway Excavation in Existing Pavement (Not Reinforcement Concrete)	cum	200.00	271.770	54354.00		0.00	271.770	54354.00	
02.06.02	Embankment fill from borrow pit in contractor's Arranged land	cum	150.00		0.00	4009.020	601353.00	4009.020	601353.00	
02.07.02	Preparation of Sub-grade 450 mm depth	sqm	85.00	13085.775	1112290.88		0.00	13085.775	1112290.88	
02.08.01	Improved subgrade	cum	800.00	3925.732	3140585.60		0.00	3925.732	3140585.60	
03.01.01	Scarify, Mix and Recompact Existing Pavement and/or Shoulder	sqm	30.00	27551.840	826555.20		0.00	27551.840	826555.20	
03/ Special - 01	Sub-Base by Excavated/dismantling Materials in/c. Cost of Sand, Labour charge of breaking brick chips, watering compaction etc. all complete as per direction of Engineer-in-charge.	cum	1500.00	361.480	542220.00		0.00	361.480	542220.00	
03.02.01	Sub-Base	cum	3500.00	2255.703	7894960.50		0.00	2255.703	7894960.50	
03.03.01	Aggregate Base Type-1	cum	5000.00	8121.520	40607600.00		0.00	8121.520	40607600.00	
03.06.01a	Bituminous Prime Coat (Plant Placed)	sqm	60.00	40700.000	2442000.00		0.00	40700.000	2442000.00	
03.07.01a	Bituminous Tack Coat (Plant Work)	sqm	27.00		0.00	40700.000	1098900.00	40700.000	1098900.00	
03.10.01a	DBS-Base Course 70 mm thick (Av.)	sqm	11000.00	2849.00	31339000.00		0.00	2849.000	31339000.00	
03.10.02b	DBS-Wearing Course 50 mm thick (Av.)	cum	11080.00		0.00	2035.00	22547800.00	2035.000	22547800.00	
03.13.01	Brick on End Edging	m	88.00	14545.400	1279995.20		0.00	14545.400	1279995.20	
06.05.01	Road Marking - Thermoplastic Material (indicate if screed or spray application)	sqm	800.00		0.00	370.000	296000.00	370.000	296000.00	
06.10.01	Traffic Sign	Number	5000.00		0.00	7.000	35000.00	7.000	35000.00	
06.10.02	Sign Post	Number	2000.00		0.00	7.000	14000.00	7.000	14000.00	
06.15.01	Guide Post (1.60. m long & 200 mm dia)	Number	1000.00		0.00	24.000	24000.00	24.000	24000.00	
	Total				89893835.38		24845053.00		114738888.38	

  
 23/12/14  
 Sub-Assistant Engineer, RHD,  
 Road Sub-Division, Nawabgonj

  
 22.12.14  
 Sub-Divisional Engineer, RHD  
 Road Sub-Division, Nawabgonj

  
 26/12/14  
 Executive Engineer, RHD (cc)  
 Road Division, Nawabgonj

Signed  
  
 কাজী আব্দুল আল-মামুন  
 প্রোগ্রামার  
 নতুন পরিবহন ও যাতায়াত বিভাগ  
 নতুন পরিবহন ও সেতু মহাপ্রকল্প  
 বাংলাদেশ সরকার