

Government of the People's Republic of Bangladesh

Office of the Project Director

4-Laning of Dhaka-Chittagong Highway Project

Roads and Highways Department

132/4, New Bailey Road, Dhaka-1000

Tel: 9354105, Fax: 9354137, Mobile No. 01730-782873, e-mail: pddchp@yahoo.com

Memo No.: 4LP/RdCON-10/40

Dated: 28-10-17

Completion Certificate

4-Laning of Dhaka-Chittagong Highway Project

Roads and Highway Department

Ministry of Road Transport and Bridges

Name of Work:

4-Laning of Dhaka-Chittagong Highway Project (Daudkandi-Chittagong Section), Contract No: 10, Construction of Road from Near End of Kumira Bypass to Chittagong (City Gate) Ch. Km 216+278 to Km. 231+567.

Contract Package No : 10

Work Executed By (Name of the Contractor) : TBL-ACL JV (Taher Brothers Ltd-AL-Amin Construction Co. Ltd. Joint Venture). Steel Mill Bazar, North Patenga, Chittagong-4204, Bangladesh.

Agreement/Original Contract Value : Tk.172,55,65,794.70 (Taka One hundred seventy two crore fifty five lac sixty five thousand seven hundred ninety four and paisa seventy) only.

Gross Amount of Contract value at Completion : Tk. 327,09,54,338.56 (Three hundred twenty seven crore nine lac fifty four thousand three hundred thirty eight and Paisa fifty six) only.

Date of Commencement : 10 January 2010

Date of Completion : 10 January 2013

Actual Date of Completion : 21 June 2016

(Taking over certificate had been issued by the "Engineer" vide his office memo no. 4LP/RdCon-10/13243, dated: 23.10.2016)

Details type of work : Upgrading of existing 15.28 Km two lane, construction of new 2 lane Roadway embankment and pavement for 4- Laning and improvement of existing 15.28 Km two lane road way pavement including construction of 20 (twenty) Nos. box culvert, 02 (two) nos. Pre-stressed Girder Bridge, 04 (Four) Nos. RC Girder Bridge (Over Bored Cast-in-Place Pile Foundation) and concrete road pavement, Road furniture and marking.

Name and Address of the Executing Agency : Roads and Highways Department, Ministry of Road Transport & Bridges, Government of the People's Republic of Bangladesh.

Name of Consultants : Joint Venture of CES (India) Pvt. Ltd in Association with Dev-Consultants Ltd. Bangladesh.

Major Component of Works with Volume and Amount:

Sl No	Name of Item	Unit	Qty	Taka
1	Embankment (Sand & Roadway)	Cum	1,368,258.93	428,843,189.45
2	Improved Sub-Grade	Cum	64,810.97	31,109,265.60
3	Aggregate Lower Sub Base Course	Cum	35,739.85	65,761,324.00
4	Aggregate Upper Sub Base/Stone Base Course	Cum	32,872.03	101,903,293.00
5	Aggregate Base Course/Stone Base Course	Cum	96,934.48	352,870,472.85
6	Dense Bituminous Premix Binder and Surface Course	Cum	62,705.90	681,458,917.72
7	Bored Cast in Place RCC Piling (1000mm dia)	Lin-meter	4,319.10	31,507,834.50
8	Cement Concrete Block	Sqm	3,368.91	4,165,225.75
9	Reinforced Concrete: a. RCC Box Culvert (1 Vent, 2 Vent)= 19 Nos. b. RCC Girder Bridge: 25m Span -3 Nos & 18m Span-1 No, PC Girder Bridge: 40.80m Span-1 No & 37.80m Span-1 No	Cum	8,733.02	75,417,210.41
10	Concrete Pavement (Pavement Quality Concrete).	Cum	19,408.13	266,833,714.95
11	Double Bituminous Surface Treatment (DBST)	Sqm	53,419.20	15,491,568.00
12	Road Marking Thermoplastic Materials	Sqm	12,159.23	7,477,928.50

This is to certify that the contract has been successfully completed in accordance with the specification, drawing and terms and conditions of the contract.

This certificate shall supersede the previous completion certificate issued on 29.03.2017, vide memo no. 4LP/RdCon-10/13581 and stand in effect onward from the date of issuance of this certificate.

(Md. Afab Hossain Khan)

ID No. 001032

Project Director (ACE,) RHD

4-Laning of Dhaka-Chittagong Highway Project

Signed
AAB
কাজী আবদুল্লাহ আল মামুন
সিনিয়র প্রোগ্রামার
সড়ক পরিবহন ও সেতু মন্ত্রণালয়
পদ্মশালিকা বাংলাদেশ সরকার